GOVERNEMNT OF ANDHRAPRADESH
ABSTRACT

Department of Tribal Welfare - Budget - TSP - Paderu division - NABARD RIDF - XXIV Grant - Work "Providing BT road from PL R&B Road to Kummidisingi 5/0 to 7/0 km in G. Madugula (M) of Visakhapatnam District Est. cost of Rs.260.00 Lakhs (Rupees Two Hundred Sixty Lakhs Only) - Sanction of Post facto Second E.O.A.T up to Dt.31.05.2022 without positive price escalation - Orders - Issued.

DEPARTMENT OF TRIBAL WELFARE (BUDGET)

G.O.Rt.No.38 **Dated:04.04.2024**
Read:

From Engineer-in-Chief, Tribal Welfare, Vijayawada DEEII/AEEII/ NABARD RIDF-XXIV/PDR/PL R&B road to K.Singi/2nd EOAT Dt.09-04-2022.

****

O R D E R:

In the reference read above, the Engineer-in-Chief, Tribal Welfare has Submitted that the work "Providing Bitumen (BT) road from PL R&B Road to Kummidisingi 5/0 to 7/0 km in G. Madugula (M) of Visakhapatnam District with an Estimated cost of Rs.260.00 Lakhs (Rupees Two Hundred Sixty Lakhs Only) was sanctioned under NABARD RIDF – XXIV Grant and the work was entrusted to Sri G. Pandu Ranga Reddy, Visakhapatnam District on tender basis @ 0.09% less than Estimated Commercial Value (ECV) with stipulated completion period of 12 months (i.e., 03.01.2021). But the firm could not be able to complete the work within agreement period and the 1st E.O.A.T was sanctioned up to 02.07.2021 without Liquidated Damage (LD) duly considering reasons for delay due to lock down of COVID-19 Pandemic, Non-availability of material, Heavy rainfall and Non availability of sand, the contractor could not complete the work before expiry of 1st E.O.A.T. The present stage of work is Bitumen (BT) to be laid and one High level bridge has to be executed.

2. Hence, he has requested the Government to sanction (Post facto Second E.O.A.T) for the above said work up to 31.05.2022 without Positive Price Escalation for items of work executed beyond 02.07.2021 for completion of work duly considering the delay due to restrictions in Covid pandemic 2nd wave and delay in approval of designs for construction of CD work, difficulties being faced in procurement of sand.

3. Government after careful examination of the matter hereby sanction the Post facto approval E.O.A.T up to Dt.31.05.2022 without positive price escalation for completion of the work "Providing Bitumen (BT) road from PL R&B Road to Kummidisingi 5/0 to 7/0 km in G.Madugula (M) of Visakhapatnam District with an Estimated cost of Rs.260.00 Lakhs (Rupees Two Hundred Sixty Lakhs Only) duly considering the above said reasons.

4. The Engineer-in-Chief, Tribal Welfare, Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

KANTILAL DANDE
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Tribal Welfare, Vijayawada.
The Director of Tribal Welfare, A.P., Vijayawada.
The District Collector, Visakhapatnam.

[P.T.O]

The Pay and Accounts Officer, Vijayawada.

Copy to:

The O.S.D to Hon'ble Deputy Chief Minister (TW)
The P.S to Principal Secretary to Government (TW)
SF/SCs (1695797/2022).

//FORWARDED: BY ORDER//

M. Srinivasa Rao
SECTION OFFICER